

Staged Combustion System for NOx Control & Power Generation at the San Bernardino Water Reclamation Plant's 704 kWe Biogas Engine

*[aka Hydrogen Assisted Lean Operation (HALO) and Staged Combustion with
Partial Oxidation Gas Turbine]*

Project Update

SCAQMD Biogas Technology Advisory Committee Meeting

October 29, 2014



John A. Claus

City of San Bernardino Municipal Water Department

Background

- **SBMWD operates a 33 MGD activated sludge secondary treatment facility and the Rapid Infiltration and Extraction (RIX) tertiary treatment facility**
- **SBMWD operates 6 Internal Combustion Engines (ICEs) on digester gas:**
 - 2 225 HP driving pumps
 - 2 750 HP driving blowers
 - 2 999 HP driving generators
- **Not only generate electricity, or power equipment to offset our electrical demand, but we also recover heat from the 4 larger engines to heat our anaerobic digesters and further reduce overall energy demands**

Background


- **Obstacles (to catalytic systems & biogas treatment):**
 - estimated capital cost of >\$6M
 - excessive engine exhaust back pressure
 - piping conflicts
 - excessive O&M costs
 - bankruptcy filing
- **Possible solution: HALO**
- http://www.casaweb.org/documents/2013/07-san_bernardino_mwd_-_claus.pdf

Fuel-Flexible, Hybrid CHP Project


Staged Reheat Combustion System (SRCS) Based Upon POGT Integrated w/ICE

- **In general, the SRCS consists of three stages connected in series:**
 - 1st Stage: Substoichiometric combustion at flame temperature 1900-2100°F
 - 2nd Stage: Heat removal from fuel gas produced in stage 1 using an expander and a recuperator
 - 3rd Stage: Complete combustion at moderate flame temperature (with power generation in this application)
- **GTI developed and patented the concept of integrating a POGT with an ICE and is the prime contractor for the work that will be described in this presentation**
- **GTI has teamed with Alturdyne Power Systems (El Cajon, CA) to build a POGT for integration with the 704 kWe IC engine at SBWRP**
- **Vronay Engineering Services of La Jolla, CA is responsible for design, installation and integration of the POGT with the engine**
- **The project is being funded by CEC, Southern California Gas, SCAQMD, and San Bernardino Municipal Water Department.**

Existing Equipment – Generator-Drive Engines




Project Models – POGT Skid



PARTIAL OXIDATION GAS TURBINE (POGT) MODULE


Project Models – POGT Skid



POGT MODULE

- 1. IP Turbocharger
 - 2. Turbo Intercooler
 - 3. HP Turbocharger
 - 4. POR
 - 5. Air Recuperator
 - 6. LP Turbocharger
 - 7. Generator (100kW)
 - 8. Gas Compressor
 - 9. Gas Valves (ECV-5)
 - 10. ECV-5 Controls
 - 11. Control Panel
-
- Cooling Water █
 - Mixed Gas █
 - Natural Gas █
 - H2 Enriched Gas █


Project Models – POGT Skid




POGT MODULE

Project Models


Perspective ▾




Project Models




Project Models







Layout – Plan View




Layout – Profile View



Photographs (October 9, 2014)



Photographs (October 9, 2014)



Project Status

- Amended contracts (additional funding required)
- Completed system upgrades to maximize existing system operability during test phase
- GTI submitted the draft test plan for short-term testing of the ICE-POGT for CHP at SBWRP to SCAQMD, SoCal Gas, & CEC in August, 2014
- Permit to Construct/Operate Experimental Research Operations (Permit No. G33083) issued October 7, 2014
- Mechanical/Electrical contractor is preparing for installation of POGT system at SBWRP
- Alturdyne Power Systems (APS) continues efforts to complete fabrication of the POR.
- APS continues fabrication of the POGT skid; however, POR is a critical item that must be completed to complete the POGT skid fabrication.
- Expect to witness POGT skid validation testing November 19 – 21, 2014

Project Status

- Upon completion of validation testing, skid to immediately ship to GTI for additional testing in partial oxidation configuration (estimated duration of 1 month)
- Anticipate installation of POGT system at SBWRP in January 2015
- Finalize test plan for short term performance evaluation of POGT integrated with ICE at SBWRP
- Secure contract extensions

Fuel-Flexible, Hybrid CHP Project

ID	Text	Task Name	Start	Finish	2012				2013				2014				2015			
					Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2		
1	01	Administrative	Wed 9/5/12	Sun 2/15/15																
2	01.1	Attend Kick Off meeting	Wed 9/5/12	Sun 9/30/12																
3	01.2	CPR Meeting 1	Wed 10/30/13	Sat 11/30/13																
4	01.2	CPR Meeting 2	Sat 8/30/14	Tue 9/30/14																
5	01.3	Final Meeting	Fri 1/30/15	Sun 2/15/15																
6	01.4	Monthly Progress Reports	Wed 10/10/12	Sun 2/15/15																
7	01.5	Test Plans, Technical Reports & Interim Deliverables	Tue 9/3/13	Fri 2/13/15																
8	01.6	Final Report	Wed 10/15/14	Sun 2/15/15																
9	01.7	Identify and Obtain Match Funds	Sun 9/30/12	Tue 10/15/12																
10	01.8	Identify and Obtain Required Permits	Mon 10/15/12	Sun 12/30/12																
11	01.9	Electronic File Format	Sat 12/1/12	Sun 12/30/12																
12	02	Development of Hybrid CHP detailed process diagram	Thu 11/1/12	Wed 1/30/13																
13	03	Engineering design, fabrication and testing of POR	Sat 12/1/12	Thu 5/30/13																
14	04	Conceptual design, modeling, performance evaluation of POGT	Mon 4/1/13	Fri 8/30/13																
15	05	Engineering design, construction, installation and testing of POGT at GTI	Thu 8/15/13	Sat 11/30/13																
16	06	Design, installation and integration of POGT-ICE at SB WRP	Sat 2/1/14	Wed 4/30/14																
17	07	Performance testing of CHP ICE-POGT unit at SB WRP firing biogas and blended NG	Tue 7/1/14	Tue 9/30/14																
18	08	Long-term testing and performance verification of Hybrid ICE-POGT unit at SB WRP	Mon 9/15/14	Mon 12/15/14																
19	09	Data processing and analyses	Tue 9/3/13	Fri 2/13/15																
20	10	Technology Transfer Activities	Mon 12/1/14	Fri 1/30/15																
21	11	Production Readiness Plan	Mon 12/15/14	Fri 1/30/15																

Project Status

Description	Start Date		Due Date		Status
	Planned	Actual	Planned	Actual	(% complete)
(Task 2) Report on Development of a Hybrid CHP Detailed Process Diagram and Identification of Performance Specifications for Major Subsystems for the SBWRP	10/1/2012		11/30/2012	11/30/2012	100%
(Task 3) Report on Engineering Design, Fabrication and Testing of a POR	8/1/2012	8/13/2012	11/30/2014		>90%
(Task 4) Report on Conceptual Design, Modeling and Performance Evaluation-Hybrid ICE-POGT	4/1/2013	9/1/2012	1/31/2014	2/7/2014	100%
Report for Critical Project Review 1	7/1/2013		1/20/2015		40%
(Task 5) Report on Engineering Design, Construction, Installation and Performance Testing of POGT-TC	4/1/2013		1/12/2015		50%
(Task 6) Report on Design, Installation, and Integration of POGT-ICE at SBVWRP	12/1/2013		2/27/2015		%
(Task 7) Report on Performance Testing of ICE-POGT for CHP at SBWRP	6/1/2014		3/31/2015		%
(Task 8) Report on Long-Term Testing and Performance Verification of the Hybrid ICE-POGT System at SBWRP	8/30/2014		6/30/2015		%
(Task 9) Report on Data Processing and Analyses	6/1/2014	1/15/2013	6/30/2015		%
(Task 10) Technology Transfer Plan	11/15/2014		8/31/2015		%
(Task 11) Production Readiness Plan	11/15/2014		8/31/2015		%
(Task 1.6) Final Report					
Draft	10/15/2014		9/30/2015		%
Final Approved	12/15/2014		9/30/2015		%

Summary

- SBWRP is evaluating the potential for using HALO to comply with new emission limits by integrating a POGT with our IC engine.
- We will soon be able to test the POGT to confirm that it is producing the hydrogen rich fuel gas (from digester gas) that will support HALO with our engine.
- By staging combustion, the POGT integrated with the IC engine is capable of producing additional power while maintaining total emissions below the limits required by Rule 1110.2
- Field results are expected by Feb 2015

John A. Claus
Director of Water Reclamation

John.Claus@sbmwd.org

Office (909) 384-5502

Cell (909) 770-2910

Fax (909) 384-5258

